

AIO™ Ceiling Ducted

Self-Certification Checklist



CONTACT INFO

VIP Customer/Technical Support

Email: vip@innova.co

Phone: [\(212\) 204-2700](tel:(212) 204-2700)

DISCLAIMER

This documentation is intended for informational use only and should not be construed as a binding representation or contract. This documentation is provided "as is" without warranty of any kind, either express or implied. INNOVA and its affiliates disclaim all liability arising from the use or misuse of this documentation.

Illustrations may not be to scale, and all information and dimensions stated herein are subject to change at any time at the sole discretion of INNOVA. Benefits described herein apply only to the extent that the product is installed correctly in the correct application and used for its intended purpose.

INNOVA is constantly innovating and improving its products and reserves the right to modify product design and specifications without notice and without incurring any obligations.

CERTIFICATIONS & LISTINGS

The AHRI Certified® mark indicates INNOVA's participation in the AHRI Certification program. For verification of individual certified products, go to www.ahridirectory.org.

ETL Listed. Control Number: 5032306. Conforms to: UL 60335-2-40:2022 Ed.4 | CSA C22.2#60335-2-40:2022 Ed.4 | UL 60335-1:2016 Ed.6 | CSA C22.2#60335-1:2016 Ed.2

AIO® is a registered trademark of INNOVA.

Copyright © 2026 INNOVA. All rights reserved.

1. POST-INSTALLATION SELF-CERTIFICATION CHECKLIST

All items below must be verified during or after installation to ensure proper system performance, safety, and serviceability.

Positioning & Mounting

- ☐ The unit is securely suspended in a horizontal orientation with a slight front-to-back pitch.
- ☐ The unit is pitched at 1/8 inch (3.2 mm) per foot toward the drain outlet.
- ☐ Anti-vibration mounts or brackets are installed to isolate vibration.
- ☐ There is sufficient clearance on all sides for airflow and service access.
- ☐ The unit is level from side to side, and the pitch is correctly applied toward the drain.
- ☐ An access hatch or panel is provided for routine inspection and maintenance.

Condensate Drain

- ☐ The drain line is sloped at a minimum of 1/4 inch (6.4 mm) per foot downward.
- ☐ A p-trap is installed near the unit to ensure proper drainage.
- ☐ All drain line joints are sealed and confirmed to be leak-free.
- ☐ The entire drain line is fully insulated to prevent condensation from forming.
- ☐ Heat tape or equivalent freeze protection is installed where applicable.
- ☐ The drain discharges to a code-compliant location that is accessible for inspection and maintenance.

Electrical Connections

- ☐ The power supply matches the unit's specifications (voltage, phase, and frequency) as indicated on the nameplate.
- ☐ The unit is properly grounded and bonded.

- ☐ All electrical connections are tight, strain-relieved, and mechanically protected.
- ☐ A dedicated electrical circuit is used for the unit.
- ☐ GFCI protection is installed where required by local code.
- ☐ A surge protector is installed to safeguard electronic controls.
- ☐ An emergency disconnect switch is installed and clearly accessible.
- ☐ The control panel is installed in a location that is protected from heat, moisture, and direct sunlight.

Ductwork / Aeraulic – Indoor

- ☐ All indoor ducts are properly insulated, mechanically supported, and airtight sealed.
- ☐ Anti-vibration connectors are installed to prevent the transmission of mechanical noise.
- ☐ The duct layout is free of restrictions or bottlenecks that reduce airflow to or from the unit.

Ductwork / Aeraulic – Outdoor

- ☐ All exterior ducts are sealed and any seams are at the top to prevent water intrusion.
- ☐ The intake and exhaust ducts are physically separated to avoid air recirculation.
- ☐ Only INNOVA-approved, weather-rated louvers are installed at intake and exhaust locations.
- ☐ Outdoor ducts are weather-tight and mechanically supported for exterior installation.

Post-Installation & Start-Up – Mechanical & Electrical

- ☐ All fans spin freely, with no mechanical interference or noise.
- ☐ All covers and access panels are installed and securely fastened in place.
- ☐ Condensate trays and internal drains are tested and confirmed to be leak-free.
- ☐ Power was applied only after all mechanical and electrical checks were completed.

- ☐ The control panel is powered and operational with no faults.

Post-Installation & Start-Up – Airflow & Configuration

- ☐ Fan pressure and speed settings are configured per design or commissioning values.
- ☐ The unit has been tested in all modes.
- ☐ Start and stop functions are tested from the control interface.
- ☐ All system sensors, safety switches, and fault protections are verified functional.


Commissioning & Delivery

- ☐ Condensate drainage is verified under live operation and flows correctly without leaks or backup.
- ☐ The electrical current draw is measured under load and is within the manufacturer's specified limits.
- ☐ The end user or building operator has been trained on system operation, filter maintenance, and basic troubleshooting.
- ☐ Air filters are clean and correctly installed.
- ☐ All commissioning forms, documentation, and labeling have been completed and submitted as required by the project scope.



With over 20 years of experience in the climate comfort sector, we have a clear goal: growth through innovation. Our team is laser-focused on the conception, development, and production of innovative heating, ventilation, and air conditioning solutions. This mission has developed through bringing together technical skills, creativity, technology, design, Italian passion, and a global vision to achieve the best energy efficiency and performance.

innova.co | **USA:** 216-710-1000 **Canada:** 416-739-1000



© 2026 INNOVA. All rights reserved.

Revised June 15, 2026

AIO™ Ceiling Ducted **Self-Certification Checklist**